

2023 HFH Women Build Volunteer Project Schedule (02/13/23)

Date	Work Activity	
Mar 25	Site/Tools Safety + Framing I Clinic	Behind HFH
Apr 01	Site/Tools Safety + Framing II Clinic	ReStore
	EASTER W/E – No Clinics	
Apr 15	Sheathing Exterior Walls Clinic	
TBD	GROUNDBREAKING	
Apr 21	Build Shed (experienced vols only)	Invitation
Apr 22	Build Shed (experienced vols only)	Only
Apr 28	Build Headers, Haul Tools & Materials	
Apr 29	Build Headers, Layout, etc.	
May 5	Frame Walls, Sheathing	
May 6	Frame Walls, Sheathing	
May 12	Wrap Exterior, Scaffolding, Bracing	
May 13	Install Trusses, Bracing	
May 19	Roof Decking, Felt	
May 20	Roof Decking, Felt	
	MEMORIAL DAY W/E - NO WORK	
Jun 2	Windows/Doors	
Jun 3	Windows/Doors	
Jun 9	Shingle (help special roofing group)	LATCH
Jun 10	Shingle (help special roofing group)	LATCH
Jun 16	Vinyl Siding, Prime Walls	
Jun 17	Vinyl Siding, Prime Walls	
Jun 23	Vinyl Siding, Paint Walls	
Jun 24	Vinyl Siding, Paint Walls	
	JULY 4 HOLIDAY W/E – NO WORK	
Jul 7	Vinyl Siding, Interior Trim, Paint	
Jul 8	Vinyl Siding, Interior Trim, Paint	
Jul 14	Siding, Paint, Trim	
Jul 15	Siding, Paint, Trim	
Jul 21	Paint, Trim	
Jul 22	Paint, Trim	
Jul 28	Paint	
Jul 29	Paint	
Aug 4	Paint/Shelves	
Aug 5	Paint/Shelves	
Aug 11	Storm Door/Towel Bars/ door knobs	
Aug 12	Storm Door/Towel Bars/ door knobs	
Aug 18	Install Flooring, Punch list/Touch-ups	
Aug 19	Install Flooring, Punch list/Touch-ups	
Aug 25	Punch List/Touchups	
Aug 26	Punch List/Touchups	
	LABOR DAY W/E – NO WORK	
TBD	Landscape	To Be
TBD	Punch out / Clean out shed	Scheduled
TBD	DEDICATION	